

December 6, 2012

CONSTRUCTION ACTIVITY / PROJECT REPORT

CONSTRUCTION PROJECT PROGRESS REPORTS

Projects in Active Construction Phase

HAWTHORNE IMPROVEMENTS PROJECT - Contractor: R. W. Dunteman.

(Value of Contract = \$4,085,000 Contract Completion Date of October 19, 2012)

All project work has been completed on the project. The project team is working toward an agreement on final quantities and any extra costs incurred during construction.

RIGHT TURN LANE ON LAMBERT AT ROOSEVELT – Contractor: Alliance Contractors

(Value of IDOT Contract = \$428,700; Federal Share = \$286,000; Village Share = \$143,000)

Utility Dynamics has been authorized to install a new street light on the northeast corner of Taft and Lambert and this work should be done this month. All punch list work has been completed.

2012 SEWER LINING PROJECT - Contractor: Insituform

(Value of Contract = \$300,000)

The current scope of work has been completed by the contractor and the project has been closed-out. Final cost of the contract was \$292,000.

2012 ASPHALT PATCHING PROGRAM - Contractor: Schroeder

(Value of Contract = \$80,000)

Patching work in the Glen Ellyn Manor area north of Roosevelt Road was completed prior to Thanksgiving. All project work is complete and final quantities and costs are being calculated.

LAKE ELLYN OUTFALL CHANNEL REHABILITATION – Contractor: Earthwerks

(Value of Contract = \$70,000)

A final and balancing change order has been prepared and approved administratively. The final project cost was \$72,340. A request for reimbursement in the amount of \$18,340 has been transmitted to the DuPage County Stormwater Division as part of the Water Quality Improvements Program grant for the project.

BRAESIDE AREA DRAINAGE IMPROVEMENTS PROJECT – Contractor: Apollo Trenchless

(Value of Contract = \$630,000)

The second of three main line runs of sewer has been installed in the block bounded by Londonberry, Heather, Surrey and Briar and drainage structures in this section have also been installed. Roadway patches have been completed for the first two sections of work. The east leg of the third main section is currently being installed. The project is approximately two-thirds complete and expenses are tracking slightly below the contract price for the work so far.

CRESCENT BOULEVARD SIDEWALK EXTENSION – Contractor: G & M Cement

(Value of Contract = \$215,000)

Work has been suspended for the year in November. Provisions have been made to prepare the project corridor for winter. Work will resume in the spring of 2013.

FY-13 (2012) SIDEWALK & PAVEMENT REPAIR - Contractor: DiNatale Construction

(Value of Contract = \$85,000)

The contractor has completed construction activities for the calendar year. Some remaining work will be performed in 2013.

Projects in Design / Bidding Phase

NICOLL WAY LAND BRIDGE REPAIRS – Engineer: Walter E. Deuchler

(Anticipated Construction in 2013)

Bidding will occur in 2013 for the project to repair curbs and portions of the roadway on Nicoll Way north of Roosevelt Road.

2010 and 2011 Construction Projects in Punch List or Closeout Phase

ESSEX COURT / LAKE / OAK / GRAND (ELOG) IMPROVEMENTS – Contractor: Pirtano

(Value of Contract = \$1,785,000 Contract Substantial Completion Dates: Phase I August 27, 2011; Phase II October 27, 2011 with an extension of three additional weeks due to sanitary sewer easement negotiations)

Closure of various project issues is continuing.

RIFORD ROAD RECONSTRUCTION – Contractor: R. W. Dunteman

(Value of IDOT Contract = \$2,452,000; Federal Share = \$1,175,000; County Share = \$191,000; Village Share = \$1,086,000)

The final material certification and quantity adjustment have been transmitted to IDOT.

ENGINEERING PROJECTS

LAKE ELLYN DRAINAGE AREA STUDY – Engineer: RHMG Engineers

A meeting will be held with the project team to discuss the supplementary report.

CENTRAL BASIS ANALYSIS – Engineer: RJN Group

The project draft report has been received and reviewed for incorporation of recommended improvements into the long-term water/sanitary sewer capital plan.

CRESCENT BLVD. RECONSTRUCTION – Engineer: Burns and McDonnell

An intersection design study is being prepared for the intersection of Park and Crescent.

PARK BOULEVARD REHABILITATION – Engineer: Engineering Enterprises

Phase I engineering activities continue on the project.

LENOX – LINDEN IMPROVEMENTS – Engineer: RHMG Engineers

The engineer is preparing concept drawings involving possible parking arrangements on Lenox and new sidewalk configurations on the east side of Lenox and the south side of Linden.

OAK-EUCLID-FOREST-ALLEY IMPROVEMENTS – Engineer: Baxter & Woodman

Field work has been completed and design engineering is underway on the project.

2013 STREET IMPROVEMENTS – Engineer: Pavia-Marting

The pavement analysis report has been prepared and reviewed by the project team.

ROOSEVELT ROAD WATER MAIN REPLACEMENT STUDY – Engineer: Strand Associates

Project engineering is underway.

DUANE-GLENWOOD METRA PARKING LOT – Engineer: Rempe-Sharpe

Work continues on the environmental assessment.

DUANE-LORRAINE DAILY FEE LOT RECONSTRUCTION – Engineer: ERA

Base maps have been prepared. A progress meeting is scheduled for December 11 to discuss a variety of design issues.

CROSSWALK IMPROVEMENTS AT IDOT INTERSECTIONS – Engineer: James J. Benes

The consultant has been authorized to provide design plans, specifications and bidding documents for new crosswalks on the west side of both Lambert Road and Nicoll Way at Route 38 and the entire intersection of Route 53 and Pershing. Plans will be ready for IDOT review in early 2013 and bidding for construction in the spring of 2013.

x:\publcwks\engineer\monthly construction report.doc