

January 3, 2013

CONSTRUCTION ACTIVITY / PROJECT REPORT

CONSTRUCTION PROJECT PROGRESS REPORTS

Projects in Active Construction Phase

HAWTHORNE IMPROVEMENTS PROJECT - Contractor: R. W. Dunteman.

(Value of Contract = \$4,085,000 Contract Completion Date of October 19, 2012)

All work has been completed on the project with the exception of some final punch list items. Wrap-up of final project quantities and outstanding issues is continuing.

RIGHT TURN LANE ON LAMBERT AT ROOSEVELT – Contractor: Alliance Contractors

(Value of IDOT Contract = \$428,700; Federal Share = \$286,000; Village Share = \$143,000)

Utility Dynamics completed installation of the street light at the northeast corner of Taft and Lambert in December and the light is functional. Cost of the installation was \$4,300. Record drawings prepared by Thomas Engineering were received.

2012 ASPHALT PATCHING PROGRAM - Contractor: Schroeder

(Value of Contract = \$80,000)

Patching work in the Glen Ellyn Manor area north of Roosevelt Road was completed prior to Thanksgiving. All project work is complete and final quantities and costs are being calculated.

LAKE ELLYN OUTFALL CHANNEL REHABILITATION – Contractor: Earthwerks

(Value of Contract = \$70,000)

The requested reimbursement of \$18,340 from DuPage County was received in December.

BRAESIDE AREA DRAINAGE IMPROVEMENTS PROJECT – Contractor: Apollo Trenchless

(Value of Contract = \$630,000)

The east leg of the third main section in the block surrounded by Surrey, Brian and Heather is complete. The initial bore and pre-ream of the final section is nearing completion. If the weather holds, most of the pipe and structure installation will be completed by mid-January. Reimbursement requests associated with the IKE-PI grant will be submitted in January.

CRESCENT BOULEVARD SIDEWALK EXTENSION – Contractor: G & M Cement

(Value of Contract = \$215,000)

Work will resume in the spring of 2013

FY-13 (2012) SIDEWALK & PAVEMENT REPAIR - Contractor: DiNatale Construction

(Value of Contract = \$85,000)

Some remaining work will be performed in 2013 to pour new sidewalk on Crescent between Lee Street and Riford Road and potentially, additional roadway patches on west Hill Avenue.

Projects in Design / Bidding Phase

NICOLL WAY LAND BRIDGE REPAIRS – Engineer: Walter E. Deuchler

(Anticipated Construction in 2013)

Bidding will occur in 2013 for the project to repair curbs and portions of the roadway on Nicoll Way north of Roosevelt Road.

CROSSWALK IMPROVEMENTS AT IDOT INTERSECTIONS – Engineer: James J. Benes

The consultant has been authorized to provide design plans, specifications and bidding documents for new crosswalks on the west side of both Lambert Road and Nicoll Way at Route 38 and the entire intersection of Route 53 and Pershing. It is anticipated that plans will be ready for IDOT review in early 2013 and bidding for construction in the spring of 2013.

LENOX – LINDEN IMPROVEMENTS – Engineer: RHMG Engineers

The engineer is preparing concept drawings involving possible parking arrangements on Lenox and new sidewalk configurations on the east side of Lenox and the south side of Linden in preparation for the January 2013 meeting of the Capital Improvements Commission.

OAK-EUCLID-FOREST-ALLEY IMPROVEMENTS – Engineer: Baxter & Woodman

Design engineering is about 50% complete on the project.

2013 STREET IMPROVEMENTS – Engineer: Pavia-Marting

The revised pavement analysis report has been prepared and is currently under review.

DUANE-GLENWOOD METRA PARKING LOT – Engineer: Rempe-Sharpe

Work continues on the environmental assessment.

2010 and 2011 Construction Projects in Punch List or Closeout Phase

ESSEX COURT / LAKE / OAK / GRAND (ELOG) IMPROVEMENTS – Contractor: Pirtano

(Value of Contract = \$1,785,000 Contract Substantial Completion Dates: Phase I August 27, 2011; Phase II October 27, 2011 with an extension of three additional weeks due to sanitary sewer easement negotiations)

Closure of various project issues is continuing.

RIFORD ROAD RECONSTRUCTION – Contractor: R. W. Dunteman

(Value of IDOT Contract = \$2,452,000; Federal Share = \$1,175,000; County Share = \$191,000; Village Share = \$1,086,000)

The final material certification and quantity adjustment have been transmitted to IDOT.

ENGINEERING PROJECTS

LAKE ELLYN DRAINAGE AREA STUDY – Engineer: RHMG Engineers

A meeting was held with the Village, Park District and consultant project team in late December to discuss the supplementary report and project wrap-up.

CENTRAL BASIS ANALYSIS – Engineer: RJN Group

The project draft report has been received and reviewed for incorporation of recommended improvements into the long-term water/sanitary sewer capital plan.

CRESCENT BLVD. RECONSTRUCTION – Engineer: Burns and McDonnell

An intersection design study is being prepared for the intersection of Park and Crescent.

PARK BOULEVARD REHABILITATION – Engineer: Engineering Enterprises

Phase I engineering activities continue on the project.

ROOSEVELT ROAD WATER MAIN REPLACEMENT STUDY – Engineer: Strand Associates

The engineer is reviewing utility corridors along Roosevelt Road.

DUANE-LORRAINE DAILY FEE LOT RECONSTRUCTION – Engineer: ERA

A progress meeting was held in December 11 to discuss a variety of design issues.

x:\publcwks\engineer\monthly construction report.doc